

## High Level Programme Of Works

**Enabling and Demolition Contract Start Date** : 21<sup>st</sup> February 2007

**Enabling and Demolition Contract Completion** : 4<sup>th</sup> June 2007

**Enabling and Demolition Current Projected Completion Date** : 4<sup>th</sup> June 2007

**Construction Contract Start Date** : 4<sup>th</sup> June 2007

**Construction Contract Completion:** December 2008

	<b><u>Demolition Phase Programme of Works</u></b>	
<b><u>Activity</u></b>	<b><u>Progress To Date</u></b>	<b><u>Programmed Works</u></b>
Site Set up	Complete	
Relocate Recycling Facility	Relocated	Additional works required. <i>Delays in obtaining willow fence. Completion Date: 13/4/07</i>
Asbestos Removal	Complete	
College Street Car Park Works	Belle Vue Road entrance 70% complete	Belle Vue Road entrance reopened 5/4/07. <i>Snagging works required.</i>
Tree Protection and Surgery Works	Tree Protection and surgery complete to trees currently on site.	<i>The Arboricultural Consultant has suggested that any pruning works are delayed to December providing that the programme is not adversely affected.</i>
Scaffolding	<i>Complete</i>	<i>Some scaffolding removed</i>
Soft Stripping	95% complete	To be completed by 04/05/07
Salvage slates and bricks from Victorian Building	<i>All undamaged slates and 7,000 bricks salvaged for re-use</i>	<i>3,000 more bricks to be salvaged</i>
Demolition	<i>Demountable building 90% complete Victorian Building 70% complete</i>	<i>To be completed by 11/5/07</i>
Excavations including archaeology	<i>Underpinning started 24/4/07</i>	Commencing 7/5/07
Completion Works		Commencing 28/5
Contract Completion		4/6/07