

High Level Programme Of Works

Enabling and Demolition Contract Start Date : 21st February 2007

Enabling and Demolition Contract Completion : 4th June 2007

Enabling and Demolition Current Projected Completion Date : 4th June 2007

Construction Contract Start Date : 4th June 2007

Construction Contract Completion: December 2008

	<u>Demolition Phase Programme of Works</u>	
<u>Activity</u>	<u>Progress To Date</u>	<u>Programmed Works</u>
Site Set up	Complete	
Relocate Recycling Facility	Relocated	Additional works required. Completion Date: 13/4/07
Asbestos Removal	Complete	
College Street Car Park Works	Belle Vue Road entrance 70% complete	Belle Vue Road entrance to be completed by 5/4/07.
Tree Protection and Surgery Works	Tree Protection and surgery complete to trees currently on site.	
Scaffolding	East and North elevations of Victorian Building Complete	West elevation to start and complete week commencing 9/4/07
Soft Stripping	60% complete	To be completed by 27/4/07
Salvage slates and bricks from Victorian Building		Week commencing 2/4/07
Demolition	Demountable building 70% complete	Victorian Building to be demolished by 4/5/07
Excavations including archeology		Commencing 7/5/07
Completion Works		Commencing 28/5
Contract Completion		4/6/07